

Fiber Closeout Package Checklist

The items an ISP or prime commonly expects before it accepts the invoice. Requirements vary, so check your contract. Run each closeout against it before the crew leaves the job.

Work order / ticket #	ISP / prime	Crew lead
Job address / segment	Date work finished	Package submitted (date)

1. JOB IDENTITY

- ☐ Work order, ticket, or purchase order number, exactly as the ISP issued it.
- ☐ Job address, segment or route IDs, and the ISP project name.
- ☐ The authorized scope: the codes and quantities on the RFP or work order, so the package can be checked against them.

2. AS-BUILT AND QUANTITIES

- ☐ As-built in the format the ISP specifies (PDF redline, CAD, KMZ, or GIS shapefile or geodatabase).
- ☐ Redlines show deviations from design, with stationing, GPS points, and sheet numbers where required.
- ☐ Structures identified where the ISP requires: poles (utility pole tag), handholes, vaults, pedestals, splice closures.
- ☐ Cable type and fiber count per segment; reel numbers if the ISP tracks them.
- ☐ Footage and unit counts per code (LF, EA) that total to the as-built.

3. PHOTOS

- ☐ Before, during, and after; splice case open and closed; pedestal or handhole; restoration; time and GPS stamps where the ISP asks.
- ☐ Underground: depth, tracer wire, and warning tape before backfill.
- ☐ Aerial: attachment on each utility-owned pole where the ISP asks.
- ☐ Road crossings and bore entry and exit where required.
- ☐ Photos named or indexed to the job, segment, or address, not a loose folder.

4. TESTS AND SPLICE RECORDS

- ☐ Splice report: closure location, splice count, and tube and fiber assignments, where the ISP requires one.
- ☐ OTDR traces in the native file format (.sor) plus PDF, where the ISP asks, named to the strand or span IDs on the as-built.
- ☐ Insertion-loss results (light source and power meter), or light-level readings where the ISP asks, with the pass/fail limits from the ISP's spec.
- ☐ Both directions if the spec says both.

5. COMPLIANCE

- ☐ 811 locate ticket numbers and locate mark photos for any underground work.
- ☐ Permits and traffic control records where the route needed them.
- ☐ Any safety or tailboard record the ISP requires with the package.

6. VARIANCES

- ☐ Over or under quantities against the authorized scope, with the reason.
- ☐ Change orders, approved and dated.
- ☐ Damage, utility hits, or restoration notes, with photos and who was notified.
- ☐ Design change or route change form filed for any deviation, where the owner requires one.

7. SIGN-OFF

- ☐ Crew lead completion, with the date the work actually finished.
- ☐ ISP, prime, or customer acceptance where the contract calls for it.
- ☐ Inspector or QC acceptance recorded, where the ISP runs a QC review.

8. THE INVOICE

- ☐ One line per code, quantities matching the as-built totals, rates matching the contract.
- ☐ One invoice per work order or ticket, if that is how the ISP pays.
- ☐ The package attached or referenced the way the portal expects.
- ☐ Files named and indexed the way the ISP or portal expects.
- ☐ Lien waiver, where the ISP or prime requires one.

THE TEST THAT MATTERS: can someone who was not on the job tie every invoice line to a code, a quantity, and a photo without asking the crew a question? If not, the ISP will ask, and the invoice waits.